COMPLETION REPORT

ame of work	:	Improvements to drain at Sheshadri layout, Bagalagunte in ward no. 14
Sanctioned estimate No.& date	:	50.00 Lakhs
. Head of Account which is Chargeable	:	P
4. Entrustment order No. & Date	:	EE/DD/WO/208/17-18 Dt.23/01/2018
5. Name of the Contractor	:	**Sri.J.C.Ramachandra**
a) Time stipulated for completion Of the work.		90days
b) Delay in execution of work	:	
6. Measurements recorded in	:	M.B.No: 642/17-18 From page No.
7. Check measurement of the Asst.	:	**M.B.No:**
Executive Engineer/Executive Engineer on		**From page No.**
8. Name of the Officer/official In charge of the work	:	**Manjunath D.S.**
9. Asst.Executive Engineer/Junior Engineer	:	**Shivakumar Wadeyar**

b) Asst.Executive Engineer

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
50,00,000.00	50,17,373.00			

1. Certified that the above work has been completed with in the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

Asst. Executive Engineer
Dasarahalli Sub Division
Bruhath Bangalore Mahanagara Palike

Scanned by CamScanner